

TSC #3300

Raeferd

752 Laurinburg Rd., Raeford, NC · Tractor Supply Company · ground-up retail

● PRE-CONSTRUCTION · BID CLARIFICATION & AWARD

CONSTRUCTION START	FIXTURE / CO	LAND CLOSING	BUILDING PERMIT	STORMWATER COC	DOT BOND & PERMIT
08/24/26	04/04/27	TBD	REVIEW	ISSUED	IN HAND
35 days out · holding	Tracked target	Gating — see risks	Weekly check · Hoke Co.	NCC261938 · 07/16	No open items

01 THIS WEEK'S PRIORITIES

1.	Receive revised GC bids and clarification responses	THIS WEEK
	Bid reviews completed 7/17 · revisions due 7/21	
2.	Review revisions and finalize GC award recommendation	THIS WEEK
	Compare revisions / selected alternates · award target by 7/29	
3.	Evaluate and award Special Inspections / CMT services	THIS WEEK
	Proposals remain open · align scope with selected GC and startup schedule	
4.	Track building permit progress after land closing	RECURRING
	Building permit remains the principal approval item after closing	
5.	Stage award and startup documents	QUEUED
	Prepare for release immediately after GC selection / award	

02 ACTION ITEMS

ACTION	DUE	STATUS
Receive revised GC bids / clarification responses	Tue 07/21	■ IN PROGRESS
Finalize GC award recommendation	07/29	□ NOT STARTED
Evaluate Special Inspections / CMT proposals	07/29	■ IN PROGRESS
Track building permit progress after closing	After closing	🔄 RECURRING
Stage award / startup document package	Post-award	□ QUEUED
Schedule Duke Energy easement kickoff after closing	Post-closing	■ WAITING

03 RISKS & WATCH ITEMS

HIGH	GC award sequence now controls startup preparation
	GC bid reviews are complete. Revised bids and clarification responses are due 7/21; award is targeted around or before 7/29. Keep award documents ready so startup can proceed without added delay.
MED	Land closing remains a utility gate
	Duke Energy easement work cannot proceed until land closing. Pre-stage the meeting request; release it immediately once closing is confirmed.
MED	Building permit remains pending after closing
	All approvals and bonds are in place except the building permit, which remains dependent on closing. Confirm the permit path and timing promptly once closing is set.

04 DECISIONS NEEDED

■ GC selection / award — based on revised bids due 7/21; target around or before 7/29
■ Special Inspections / CMT award — align scope and timing with selected GC
■ Land closing date — needed to release building permit and Duke easement sequence

05 RECENT ACTIVITY

Jul 17	GC bid reviews completed; revised bids / clarifications requested from Rycon, WIMCO, and DooleyMack
Jul 16	NCDEQ Construction Stormwater COC issued — NCC261938
Jul 14	Schedule II documents sent and approved by email
Prior	DOT bond and DOT permit confirmed in hand